


<b>PTW CHECKLIST - NO. 42</b>	<b>Title: Test Run Motors and Equipment</b>	
<b>Owner:</b> Permit System Manager		
<b>Approver:</b> Permit System Manager	<b>Max Validity Period: 5 years</b>	
<b>Permit No.:</b>	<b>IC No:</b>	<b>Date:</b>

Latest Rev	Date	Details	Authorised By
5.0	July 2021	Full revision, aligned with PTW manual rewrite	M Birdsell
6.0	Nov 2025	Full revision. IC No added to header, rewrite to provide clarity of process	T Lindsay

Other Checklists That May Be Relevant: 18

**NOTE:**

For motor rotation checks consideration must be given in order of preference to:

- (a) Waiting until all permits have been returned and isolations removed
- (b) Use a phase rotation meter.

If the above are not practicable, then use this checklist.

**PRIOR TO TEST RUN**

Tick when done

<b>Y</b>	<b>N</b>	<b>NA</b>
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

- 1 All permits not associated with the test run are to be cancelled or suspended.
- 2 PI authorises the following Deisolations for testing and Reinstatement if required.

PI Signature: \_\_\_\_\_

Step	Deisolation	Deisolation		Reinstatement	
		Done By	Checked By	Done By	Checked By

**ON COMPLETION OF TEST RUN**

Tick when done

<b>Y</b>	<b>N</b>	<b>NA</b>
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

- 3 Isolations have been reinstated
- 4 If YES to 3 above PI may reissue suspended permits against the master isolation.  
Authority to Deisolate or Reinstatement under this checklist is revoked.

PI Signature: \_\_\_\_\_

- 5 If NO to 3 above PI confirms the master isolation has been updated and All suspended permits are Cancelled.

PI Signature: \_\_\_\_\_